BHRUHAT BANGALORE MAHANAGARA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENTION OF TIME

1	Name Of Work	Providing & Fixing of Timer Switches & control Wire at various Ward in Dasarahalli Zone
2	Estimate cost / amount	25.00 Lakhs
3	Name Of Contractor	M/s Chetan Electricals
4	Amount of Contractor	Rs. 21,69,055.00
5	Agreement No.	EE/Ele/DZ/AGR/ 02/2014-15 Dt:22-07-2014
6	No. and date Under which the work order has been issued	EE/Ele/DZ/WO/02/2014-15 Dt:22-07-2014
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension	22-12-2014
9	Date of receipt of application in the sub-division office	22-12-2014
10	Extension granted if any	
	1. Form	
	2. Form	
11	Work Carriedout by the contractor during the original period stipulated in contract	60 Days
12	Work carried out during the first period of extension	
13	Work carried out during And extension	3 Months
14	Time now applied for	15-12-2014
15	Date of recommending time limit applied	22-12-2014
16	Wheather the original application of contractor is enclosed	Yes
17	Balance work remaining to be done	Nil

18	Probable time required for completion of remaining work	Nil
19	Cost of work charged establishment charge on the work after the expiry of original period	Nil
20	Wheather the notice as per clause has been issued	
21	Report by Asst. Executive engineer	
22	Recommendation of executive engieer	

Asst. Engineer BBMP

Asst. Executive Engineer
BBMP Dasarahalli Zone

ASST. EXECUTIVE ENGINEER (Ele)
Bruhath Bangalore Mahanagara Palike
Dasarahalli Zone, Bangalore

Executive Engineer
BBMP Dasarahalli Zone

Executive Engineer (Ele)
Bruhath Bangalore Mahanagara Palike
Dasarahalli Zone

Chief Engineer
BBMP Dasarahalli Zone

Chief Engineer
Bruhath Bangalore Mahanagara
Bangalore 92